



April 20, 2022

TO: LOCSD Board of Directors
FROM: Ron Munds, General Manager
Margaret Falkner, Utility Systems Manager
SUBJECT: Agenda Item 6 - 04/20/2022 Utilities Advisory Committee Meeting - Utilities Department Updates

President
Matthew D. Fourcroy

Vice President
Charles L. Cesena

Directors
Troy C. Gatchell
Marshall E. Ochylski
Christine M. Womack

General Manager
Ron Munds

District Accountant
Robert Stilts, CPA

Unit Chief
Eddy Moore

Battalion Chief
Paul Provence

Mailing Address:
P.O. Box 6064
Los Osos, CA 93412

Offices:
2122 9th Street, Suite 110
Los Osos, CA 93402

Phone: 805/528-9370
FAX: 805/528-9377

www.losososcsd.org

Utility Department Updates

8th St. Upper Aquifer Well

The piping, valves and other associated work on the 8th St. Upper Aquifer Well was completed February 14th. As previously reported, there have been delays in receiving the electrical components to complete the job. The contractor and the District have figured out a work around that should have the needed hardware in Los Osos by the end of April. If all goes according to schedule, it is anticipated the project will be completed by early May. An Integrated Regional Water Management Proposition 1 Grant was approved for this project in the amount of \$238,000. The contractor has erected a sign acknowledging this funding on the 8th Street side of the lot.

16th Street South Tank Rehab and Coating Project

The 16th St. Tank project is underway. The exterior coating on the tank has been completed and work is being done on the interior. We apologize for the noise during the sandblasting part of the project. The tank has never been fully rehabilitated and complete removal of the outside coating was necessary. The Project should be completed by the end of April.

Program C Well

The Program C Well Project Minor Use Permit was approved by the County on March 4th. There is a local and Coastal Commission appeals period which must lapse (beginning of April) before proceeding with the construction of the project. The revised bid package for the well drilling of the project will be opened until May 9th at 3:00 pm. We do not have a project schedule at this time. Additionally, the District heard back from the state on March 4, 2022 that we were approved for a grant in the amount of \$1.5 million. This will also include the transmission pipeline project to connect to our water system from the new well.